BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

Name of the Work :-Providing of Water supply UGD Security Room and other Developmental works to Vidyaranyapura Swimming Pool in ward no 09 Vidyaranyapura

Name of the Contractor : Sri. D. K. Nagaraj

Date of Pre-Measurement : 20/02/20

Sl No	Descriptions	Unit	No	Length	Breadth	Depth	Quantity
34	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-B.3C X 4.0Sq.mm.	Mtrs	1	—	—	325.00	
					Total Qty		325.00

Checked.
20/2
E.E. (Project)

CONTRACTOR

ASSISTANT ENGINEER 20/2/20

ASSISTANT EXECUTIVE ENGINEER 20/2/2020
Project Division
Yelahanka Zone
Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

Name of the Work :-Providing of Water supply UGD Security Room and other ...ental works to Vidyaranyapura Swimming Pool in ward no 09 Vidyaranyapura

...Contractor : Sri. D. K. Nagaraj

...surement :

Descriptions	Unit	No		Length	Breadth	Depth	Quantity	Rate	Amount
...and fixing M.S.grill work for windows ...ators weighing 21kg/sqm using M.S. ...square rods,or combination of M.S. ...uare rods as per approved ...wing including cutting steel sections and ...ame torequired pattern with a coat of ...mer, cost of materials, fixtures,labour ...machinery complete as per ...ents	Sqm								
...m Windows									
		2	12	0.75	0.60		10.80		
		2	4	1.50	0.60		7.20		
		2	2	1.80	1.60		11.52		
		1	6	1.50	1.20		10.80		
		1	1	1.80	0.9		1.62		
		1	2	0.90	0.9		1.62		
							43.56		
					Total Qty		914.76	144.00	131725.44

Checked.

E.E. (Project)

ASSISTANT ENGINEER 26/02/20
13/23

ASSISTANT EXECUTIVE ENGINEER 26/2/2020
Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

MEASUREMENT SHEET

Name of the Work :-Providing of Water supply UGD Security Room and other Developmental works to Vidyaranyapura Swimming Pool in ward no 09 Vidyaranyapura

Name of the Contractor : Sri. D. K. Nagaraj

Date of Measurement :

It.No	Descriptions	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
32	Submersible pump for sump Tank Mano black pump 2HP Item no 21 Page XLIII								
	From Pre-Measurement Sheet Page No-19						3.00		
					Total Qty		3.00	19000.00	57000.00
33	KSRB 13.876 Providing & fixing Chorinated Poly Venyl(CPVC) pipes confirming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling and testing of joints complete.including all lead and lift complete as per the direction of engineer in charge 40mmm Dia	Mtr							
	From Pre-Measurement Sheet Page No-20						105.00		
					Total Qty		105.00	500.00	52500.00
34	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper conductor confirming to table 3 class 5 of IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694:1990 & confirming to GTP of GROUP-B.3C X 4.0Sq.mm.	Mtrs							
	From Pre-Measurement Sheet Page No-21						325.00		
					Total Qty		325.00	1025.00	333125.00

E.E. (Project)

CONTRACTOR

ASSISTANT ENGINEER
21/23

26/02/20

Assistant Executive Engineer
Project Division
Yelahanka Zone
Bangalore

ASSISTANT EXECUTIVE ENGINEER

43

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

me of the Work :-Providing of Water supply UGD Security Room and other mental works to Vidyaranyapura Swimming Pool in ward no 09 Vidyaranyapura

e Contractor : Sri. D. K. Nagaraj

easurement :

Descriptions	Unit	No	Length	Breadth	Depth	Quantity	Rate	Amount
plying of LED Floodlight with .....W System wer consumption pressure die cast aluminum using with powder coating with IP 65 protection. 200-275V voltage with electronic Driver, PF>0.9, hould meet ANSI 2G Vibration test, Compliance to L/CE with Class I. System rating shall be 50K hrs. @ Lumen maintenance of 70%, system efficacy > 80lm/w. Over load & Short circuit protection ensures reliable operation in spite of problem in output side. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w at 1W & Fixture Efficiency >80lm/w with nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008. Housing with supplier word mark /name shall be Engraved / Embossing	Nos				Checked			
				Total Qty		28	21,700.00	607,600.00

E.E. (Proj)

CONTRACTOR

ASSISTANT ENGINEER 26/02/20
22/23

26/2/2020
ASSISTANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore